Records
of the

School Building Committee.

A. D. 1903

School located on lower North Avenue,
later known as Center School, remodeled extensively.

Given to the Mendon Historical Society in 1970

Mendon. Apr. 14. 1903.

The committee chosen April 4. 1903. to have charge of the erection of a four room school building. which the town has voted to build; met this day in the Record rooms at 7½ o'clock P.M. The following named persons constitute the Committee. viz:

Frank H. Wood. Charles H. Allen. Leonard E. Taft. Henry W. Garkill and Horace C. Adams. all of whom were present.

Elected, Frank H. Wood Chairman, and Horace C. Adams. Secretary.

Robert Allen Cook of Milford was present. and it was agreed with him to prepare plans and specifications for a school building and superintend the building of the same. his compensation to be 5 per cent on the cost of all work supervised by him.

Voted: That all bills be approved by the Secretary and two other members of the Committee.

Mr. Cook showed a pencil drawing of the proposed building. Suggestions were offered by the Committee as to conditions which should be placed in the specifications.

Voted: That Frank H. Wood on the Board of Selectmen

and urge them to be as expeditious as possible in securing deeds of the proposed site.

Attest

Horace C. Adams. Secy

Mendon. Apr. 22. 1903.

A meeting of the Committee was held this day at the Record rooms. all the members present. The meeting was devoted to general conversation concerning plans and the placing of batten boards on the lot.

Voted: To meet at the School lot on Saturday Apr. 25 at 10 o'clock P.M. for the purpose of setting the batten boards for the new School building

Attest

Horace C. Adams Secy

Mendon Apr. 25. 1903

The Committee met this day on the School lot at 10 clk P.M. all the members present but H. C. Adams.

Voted: To set the building 120 ft back from the street line

✓ Voted: To set the building 20 feet south of center of lot.

Voted: To set the batten boards 5 feet higher than grade of land shown by a marked stone

✓ Voted: To accept the form of notice to Contractors. for proposals for building basement and foundations. presented by Robt Allen. Cook.

Attest Charles H. Allen Secy Protem

a true copy of the original minutes

Attest. Horace C. Adams. Secy

Mendon. May 2. 1903.

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members were present. Robt Allen Cook was also present.

Voted To pay bill of J. C. Field for lumber amtg to $5.99

Voted: To pay bill of E. L. Smith - carting lumber - - $2.00

Proposals for building the basement and foundations of the School building were received from the following named parties viz:

C. E. Blanchard of Uxbridge "Bid A" $541.55. Bid B. $1650.

Peter J. Curley of Milford. Bid A. $1200. Bid B. $1300.
Canedella Bros. of Milford Bid A. $1250. Bid B $1200.
Patrick Ferguson of Milford Bid A $950. Bid B $975.

Blanchard to complete work in seven, Curley in seven, Canedella Bros. in ten, and Ferguson in three weeks. from date of signing contract.

Voted: To contract with Patrick Ferguson of Milford to build basement and foundations to School building as per his proposal under "Bid A" $950. and that a bond of $500. with satisfactory sureties be required of him, for fulfilling the contract. adjourned.

Attest
Horace C. Adams Secy

Mendon. May 7. 1903

The Committee met this day at the record rooms at 7½ o'clock P.M. All the members but Leonard E. Taft were present. Robt Allen Cook also present. Patrick Ferguson of Milford was present. the sureties on his bond, George F. Birch and James Lally, being satisfactory. the contract for building the basement and foundations of the

school building was made and signed in duplicate by him. and all the members of the Committee, excepting Mr. Taft, who was not present. one copy for the Committee and one copy for Mr. Ferguson.

Voted: To receive proposals for building the school building. and that they be opened on May 16. 1903.

Voted: That water be carried into the building. and that the building of a tank. and all plumbing necessary be included in the specifications.

Robt Allen Cook was asked to obtain proposals for the installation of a heating and ventilating system for the building

Adjourned
Attest. Horace C. Adams Secy

Mendon. May 16. 1903.

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members were present. Robt Allen Cook also present. Proposals for the building of the school building were received from the following named parties as follows.

Otis Whitney & Son of Milford $8768. work to be completed in 17 weeks
H. H. Lent of Milford $8717. work to be completed in 16 weeks.

T. F. Malley of Upbridge $8588. no time limit stated.
Dillon Bros. of Milford $347. work to be completed in 20 weeks.
Eugene F. Lynch of Milford $317, work to be completed in 21 weeks
Voted: That the contract be awarded to Eugene F. Lynch at the price named in his proposal, $317. he to furnish sureties satisfactory to us upon his bond.
Voted: That the liquidated damage clause be inserted in the contract of Eugene F. Lynch - $3. per day beyond time limit
Proposals for heating and ventilating the building were received, but owing to the seemingly exhorbitant figures given in each instances, they were not considered, and the Architect was instructed to call for new bids from each firm.
Adjourned to May 19. at 7½ o'clock P.M.

Attest
Horace C. Adams Secy

Mendon May 19. 1903

The Committee met this day at the Record rooms agreeably to adjournment. All the members were present. Eugene F. Lynch was present and agreed to have the building completed in 19 weeks from the time the foundations were ready for the sills, and said that in the event of his being delayed more than four weeks in procuring his 2" x 6" floor joists. he should want the town to pay ½ the cost of having said joists sawn at the yard. making an additional cost to the town of $7.50 and it was agreed that both proposals should be inserted in the contract. Mr. Lynch named as sureties on his bond Patrick Lynch and Michael W. Edwards both of Milford. After Mr. Lynch had retired from the meeting it was agreed that H. C. Adams should inquire at Milford in regard to the financial standing of Mr. Lynch and the sureties named by him.
Adjourned to May 20. at 7½ o'clock.

Attest. Horace C. Adams Secy

Mendon. May 20. 1903.

The Committee met this day at the Record rooms agreeably to adjournment. All the members present.
Horace C. Adams reported that the information obtained by him was. that the financial standing of Eugene F. Lynch. Patrick Lynch and Michael W. Edwards was such that they

could be deemed good for the fulfilling of the conditions of the contract and bond. He also reported to Robt Allen Cook that portions of the basement wall were unsatisfactory and Mr. Cook was to meet the Committee on Thursday the 21st inst at 11.30 o'clk at the School lot.

Voted: To accept Patricks Lynch and Michael W. Edwards both of Milford as sureties on bond of Eugene F. Lynch.

Adjourned To Thursday May 21st at 11.30 o'clock AM at the School lot.

Attest
Horace G. Adams Secy

Mendon. May 21. 1903.

The Committee met this day at the School lot agreeably to adjournment. All the members of the Committee except Henry W. Gaskill were present. Robt Allen Cook was also present. Portions of the front wall, and portions of the wall upon the south side of the basement were shown to be faulty in construction, and the Contractor, Mr. Ferguson, was ordered by the architect to take down and rebuild said portions.

The Architect was instructed to draw up contract and bond naming Eugene F. Lynch as contractor and principal and Patrick Lynch and Michael W. Edwards both of Milford as sureties on said bond.

Adjourned
Attest Horace G. Adams Secy

Mendon May 22. 1903

The Committee met this day at 7½ o'clock at the Record rooms. All the members were present Robt Allen Cook was also present, and Eugene F. Lynch who presented a bond satisfactorily drawn with sureties as named at a previous meeting, and the contract for the building of the school building was made and signed by Mr. Lynch and the committee. one copy for the contractor and one for the committee. two copies of Contract and bond filed with Secretary. The contract was written with a type writer some changes were made with pen and ink.

Bill of Robt Allen Cook for $50. on a/c was approved

Adjourned
Attest Horace G. Adams Secy

Mendon. May 27. 1903

Messrs. Allen and Adams of the Committee met Robt Allen Cook at the School lot. Patrick Ferguson Contractor refused to go on with the work, as required by Contract and by the Architect, and ordered his men to quit work and they did as ordered by the Contractor

May 28. 1903. Patrick Ferguson resumed work upon basement and foundations this day.

Mendon June 1. 1903

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members present. Robt. Allen Cook Architect and Herbert F. Taylor were present. Patrick Ferguson of Milford was also present. The committee endeavored to come to an agreement with Mr. Ferguson for extra work done by him, by reason of the basement wall being 20 feet too long. The committee offered him $275. for the extra work, his lowest figure was $325. he refusing to accept the $275. It was then agreed that the sum to be paid should be fixed by Arbitrators as provided in the Contract. The Committee notified him they were ready to name their arbitrator. he replied that as soon as he had

selected his arbitrator he would notify Mr. Cook. and Mr. Cook it was agreed should notify the Committee.

Adjourned

Attest. Horace C. Adams Secy

Mendon. June 3. 1903.

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members present. Robt. Allen Cook present.

Voted: To employ Giacomo Benedetto of Milford as arbitrator on the part of the Committee in deciding the amount to be paid Patrick Ferguson for extra labor on the basement and foundations of the school building. The question of responsibility not to be considered.

Robt. Allen Cook was empowered to attend to all matters appertaining to the arrangement of the above named arbitration.

Voted: That the Architect exercise continual supervision of the building of the basement and foundations of the school building. until the same is completed

Adjourned

attest Horace C. Adams Secy

Mendon June 5. 1903.

The Committee met this day at the School lot at 7 o'clock P.M. all the members present. Robt Allen Cook also present. The Ashlar work was found unsatisfactory. Cement was poor, stones not of proper thickness. the whole character of the work was not up to the standard called for in the contract. The whole front was ordered to be taken down and rebuilt. and the wall on the south side Mr. Cook was to further examine and do as he should deem best in regard to having it rebuilt. The Contractor P. Ferguson having ben absent for several days more than the number specified in the contract as the limit, Robt Allen Cook was ordered to notify him to proceed at once with the work, and in the event of his failing to do so within the time limit named in the contract, to agree with some other party to go on with the work and complete it.

Adjourned

attest. Horace C. Adams

Mendon. June 9. 1903.

The Committee met this day at 7½ o'clock P.M. at the Record rooms. All the members present. Norris, Stapler & Gould of Milford submitted a proposal to put in a heating and ventilating plant in the building according to specifications for the sum of $274. Mr. Norris was present. as was also a representative of the White Warner Co of Taunton Mass. Nothing definite was done in regard making contract with the above named firm.

Adjourned

attest Horace C. Adams Secy

Mendon. June 10. 1903

Received from Robt Allen Cook Copy of notice sent by him to Patricks Ferguson. ordering him to proceed with the work upon basement and foundations of the School building.

attest

H. C. Adams Secy

Mendon June 13. 1903.

The Committee met this day at the Record rooms at 7½ o'clock P.M. all the members present. Robt. Allen Cook was directed to employ Benedetto Bros. to finish the basement and foundations of the School building. if Patrick Ferguson does not comply with the conditions of his contract and resume work. as notified to do, in the notice sent him. by our direction.

Adjourned

attest. Horace C. Adams Secy

Mendon. June 15. 1903

Letter received from Robt. Allen Cook stating that Patrick Ferguson had failed to comply with Notice sent him the 9th Inst. See letter on file -

attest. H. C. Adams Secy

Mendon. June 16. 1903.

Recvd from Robt Allen Cook Copy of Notice sent to Patrick Ferguson. terminating his employment upon basement and foundations of the School building and the employment of

another to finish the work upon the same. as provided in his contract See letter on file

attest Horace C. Adams Secy

Mendon. July 25. 1903

The Committee met this day at Record rooms at 7½ o'clock P.M. all the members present.

Voted: To award the contract for heating and ventilating plant to Norris Staples & Gould of Milford for the sum named in their proposal $277

Adjourned

attest Horace C. Adams Secy

Mendon. July 31. 1903.

The Committee met this day at the Record room at 7½ o'clock P.M.
Henry W. Gastill and Frank H. Wood of the Committee absent.
Robt. Allen Cook and Wm E. Staples of the firm of Norris, Staples & Gould were also present.
The Contract was signed (made) for the installation of the heating and ventilating plant in the school building.

Adjourned
attest Horace C. Adams

Mendon Aug. 5. 1903.

The Committee met this day at the School lot. all the members were present. Robt. Allen Cook was also present.
Voted: To lay a floor in the front attic of the building and have stairway built to the same, at a cost, named by E. F. Deyneka. Contractor, of $35. and that the architect have agreement made with Contractor as provided in the Contract for extra work.

The question of grading the grounds was discussed.

The committee agreed to recommend the building of a 6 ft side walks upon the west side of North avenue, beginning at the N. E. Corner of the School lot and extending to Diddley's Corner. so called.
Henry W. Gastill was requested to take levels and measurements as to the grading of the lot and the building of the proposed sidewalks.

Adjourned
attest Horace C. Adams Secy

Mendon Sept. 1. 1903.

The Committee met this day at the Record rooms at 7½ o'clock P.M. all the members present. There being no doubt but that more money would be needed to complete the School building. The original appropriation of $2000 being insufficient much of the evening was spent in making estimates upon cost of work which must of necessity be done to complete the building.
Frank H. Wood was directed to employ Dodge & Taft to draw articles for the extra appropriation, the building

of a sidewalks, and the moving of the tracks of the Milford and Uxbridge St. R. R.

Adjourned to Thursday Sept. 10th

attest. H.C. Adams Secy

Mendon, Sept. 10. 1903

The Committee met this day agreeably to adjournment

Voted: To have speaking tubes connecting all the rooms in the building with the high school room. cost not to exceed $20.

Voted: That Frank N. Wood and Horace C. Adams be a committee to investigate and report cost and material for fencing the school lot, also to attend to the putting in of tubes as voted above and report at next meeting of committee

Voted: To request the Selectmen to call a town meeting on Saturday. Sept. 19. 1903. at 2 o'clock P.M.

Adjourned to Wednesday Sept. 16. at 7½ o'clock P.M.

Attest

Horace C. Adams Secy

Mendon. Sept. 16. 1903

The Committee met this day agreeably to adjournment. all the members present.

The committee on fence and speaking tubes reported that they had been unable to determine the exact cost of fence. they reported that Oscar Williams of Milford would put in speaking tubes satisfactory to the architect for $20. and it was Voted: To employ him to do the work he providing everything necessary for a first class job.

After making careful estimates upon all uncompleted work upon the school building and grounds.

Voted: To ask for an additional appropriation of $3,000 at the town meeting on Sept. 19th

Adjourned

attest Horace C. Adams Secy

Mendon Sept. 23. 1903.

The Committee met this day at the School lot. all the members present.

Voted: To have a 6 ft sidewalk the length of the front line of

the school lot.

Voted: To remove the 3 lower trees of the center row in rear of the building

Voted: To remove four trees upon north side of the lot beginning at the street line and going westerly.

Voted: To have a circular walk leading to building starting at the north and south corner at the street line.

The Selectmen. Highway Surveyor and Sidewalk Committee from North End were present during the meeting.

Voted: That all material for building sidewalk upon the Easterly side of North Avenue from Dudley's Corner to R.R Crossing should be furnished without any charge but all other loam or gravel furnished this town should be charged up to them.

adjourned

attest

Horace C. Adams Secy

Mendon. Sept. 28. 1903.

The Committee met this at the Record rooms at 7½ o'clock P.M. all the members were present. Letter from Crudella Bros. was received. stating what they would grade the School lot for. after some informal talks it was voted:

To postpone consideration of Crudella Bros proposition for the present.

Voted: To leave the selection of colors for tinting the walls of the school building to the School Committee.

Voted: To cut out the 2d item in Crudella Bros. proposal providing for 1 ft stone in walk and driveway and ask for figures from them under that head

adjourned

attest Horace C. Adams. Secy

Mendon Oct. 5. 1903

The Committee met this day at the Record rooms at 7½ o'clock P.M. all the members present. Robt. Allen Cook was also present. Voted: Robt Allen Cook draw specifications

and call for proposals for grading the grounds of the school building

Adjourned

attest Horace C. Adams Secy

Mendon Oct. 26. 1903

A meeting of the Committee was held at the Record rooms this day at 7½ o'clock P.M. all the members were present. Robt. Allen Clerk also present. Proposals for grading school lot were received from. Canedella Bros. Macuen Bros. Coal Co. Williams Johnson & Co and A. S. Davis. See the same on file.

Voted: That if certain modifications are made in the specifications and a corresponding reduction in price be made by them that Canedella Bros. be awarded the contract

The architect was requested to see Canedella Bros. and if he agreed to the above plan. To have him present at a meeting to be held on Tuesday Oct. 27.

Adjourned

attest Horace C. Adams Secy

Mendon Oct. 27. 1903

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members were present. Robt. Allen Clerk and Philip Canedella of Canedella Bros were also present. Canedella Bros agreed to grade lot as per modified or conditional specifications for $50. and contract was made and signed upon those conditions.

Leonard T. Gaskill was present and it was agreed to let him have material to the amount of 300 yds for 05¢ per yard he to have all surplus stone upon the lot for the cost of hauling.

Voted: That for the fence upon the front sides of the school lot woven wire 41 in high with a 12 in mesh set on iron posts known as anchor posts be used and the rear fence be plain twisted wire fastened to wood posts.

adjourned

attest Horace C. Adams

Mendon Nov. 3. 1903

The Committee met this day in conference with the Selectmen. it was agreed that the Committee should furnish material for filling upon the south side of the town hall building and if compensation was needed by the Committee to meet payments upon School building they were to pay for the material.

The quality of wire fencing was approved it being the kind upon which Norris Staples & Gould had quoted prices

Adjourned

Attest Horace C. Adams. Secy

Mendon. Nov. 20. 1903.

The Committee met this day at the Record Rooms at 7½ Clock P.M. All the members present.

Proposals for furnishing window shades for the school building were received from the following persons.

Remick Furniture Co. $93.00

Avery & Woodbury $82.50

Voted: To accept the bid of Avery & Woodbury and employ them to put in window shades to the School building as per their proposal. See the same on file

Charles H. Allen and Frank H. Wood were acted to see Chas. D. Barnes concerning wood posts for rear fence of School lot.

Adjourned

Attest Horace C. Adams Secy

Mendon. Dec. 2. 1903.

The Committee met this day at the School building and inspected the walls, found all of the work upon the walls unsatisfactory. the Architect was notified that the Committee required him to have all of the mixing done over. The grading was looked over. It was agreed between this Committee and the School Committee to have gravel walks from each entrance leading to the privies, in the west of the Building

Committee lacking funds from which the bill could be paid the School Committee would assume the liability.

Adjourned

Attest Horace C. Adams Secy

Mendon Dec. 5. 1903

The Committee met this day at the Record rooms at 7½ o'clock P.M. all the members were present.

Communication was received from Avery & Woodbury urging the Committee to decide upon Color of Cloth for Window shades

Horace C. Adams was instructed to get Mr. H. F. Taylor and the Architect to agree upon color of walls, and window shades. as soon as may be.

Adjourned

Attest Horace C. Adams Secy

Mendon Dec. 21. 1903

The Committee met this day at the School building at 2.30 o'clock P.M. All the members were present.

Robt. Allen Cook was also present. and with him the building was inspected for defects that needed the attention of the builder and plumber.

Voted: To have a faucet attached to the boiler in such a manner that hot water can be drawn wherever needed about the building.

Voted: that the Architect notify Norris. Staples & Gould to proceed without delay to complete the installation of the heating and ventilating plant. in the event of their failing to do so. the town would proceed, at their expense, to complete the same,

The architect was also directed to notify Eugene F Lynch to complete at once his work upon the building.

Adjourned

Attest. H. C. Adams Secy.

Mendon. Jan. 4. 1904

The Committee met this day at the school building. all the members present. R. Allen Cook was present

The architect was directed to issue no order for payment on account of Eugene F. Lynch or his representative except by advice of Wendell Williams.

The building was looked over and minor defects in workmanship were called to the attention of the Architect

Adjourned

Attest Horace C. Adams Secy

Mendon Jan. 16. 1904

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members were present. Robt. Allen Cook and Wendell Williams also present.

All matters relating to settlement with Patrick Ferguson and the sureties on his bond were discussed and Mr. Williams was requested to draw an article for the warrant for the annual meting, also a proper vote to be passed under the article so drawn, both bearing upon the aforementioned settlement.

The situation of the town and Eugene F. Lynch

was talked over.

Adjourned to Saturday Jan. 23. at 7½ o'clock

Attest Horace C. Adams Secy

Mendon. Jan. 23. 1904

The Committee met this day agreeably to adjournment. all present except Leonard E. Taft.

Bill of Charles H. Allen amt'g to $32.40 approved

" " Henry W. Gaskill . . 52.00 "

" " Herbert F. Taylor . . 6.39 "

It was agreed that the Committee make a financial statement showing amt expended, amt due on account also amount due the town from various sources, the same to be printed in the annual town report.

Adjourned. subject to call of Secretary

Attest

Horace C. Adams Secy

Mendon. Jan. 29. 1904.

The Committee met this day at the Record rooms at 7½ o'clock P.M. All the members were present.

The following bills were approved

Dodge & Taft	$5.00
Frank H. Wood	20.00
Leonard E. Taft	10.00
Horace C. Adams	7.25
Avery & Woodbury	82.80
Cenedella Bros.	35.60
Norris Staples & Gould	67.35
" " "	2.00
C. F. Barnes	5.00
Cenedella. Lent & Cook	22.00

Voted: To have door checks placed on the Corridor doors.

Adjourned

Attest Horace C. Adams Secy

Payments on School Building

1903		
Apr. 23	George H. Darling 1 7/10 a. land	500.00
May 2.	Herbert F. Taylor cash paid	3.29
" 18.	E. L. Smith carting lumber	2.00
" 27.	Robt. Allen Cook on a/c	250.00
" 29.	Patricks Ferguson on a/c basement & foundations	300.00
June 6.	Daniel W. Comstock 3/10 a land	125.00
July 2.	Benedetto Bros. on a/c basement & foundations	600.00
" "	F. C. Field lumber - batten boards	5.99
July 29.	Benedetto Bros. on a/c basement & foundations	400.00
Sept. 9.	Carroll Bros. coping & steps " "	42.00
" "	Eugene F. Lynch on a/c building	2000.00
Oct. 6	" " " " "	1200.00
" 9	Oscar Williams speaking tubes	25.00
" 22.	Benedetto Bros. on a/c basement & foundations	170.00
Nov. 2.	Eugene F. Lynch on a/c building	1000.00
" "	Norris, Staples, & Gould on a/c heating & ventilating plant	500.00
" 19.	Benedetto Bros. Grading on a/c	350.00
" 23.	Eugene F. Lynch on a/c building	2000.00

Brot up. —

Dec. 12.	Geo. A. Parkinson stone for basement	5.00
" "	Benedetto Bros. Grading in full	224.39
" 26	Eugene F. Lynch on a/c building	1500.00
1904 Jan 2	Norris Staples & Gould on a/c heating & ventilating	450.00
" 23	C. H. Allen Services & cash paid	30.75
" "	H. W. Gastill " " "	52.00
" "	Geo. W. Sisco "	1.65
" "	H. F. Taylor cash pd freight	6.39
" 29.	Dodge & Taft	5.00
" "	Leonard E. Taft. Services & Cash paid	10.00
" "	Frank H. Wood " " "	20.00
" "	H. C. Adams cash paid	7.25
" "	Avery & Woodbury. window shades	52.80
" "	Benedetto Bros. on a/c basement & foundations	35.60
" "	Norris. Staples & Gould fence material	67.35
" "	" " " faucet pipe etc	2.00
" "	Benedetto. Lent & Cook arbitrators	22.50
" "	C. D. Barnes Fence posts	5.00

J. & H. Russell Sub.	897.	Took Revs. valued at		889.
W. & Seth Hastings	750	do		698
B. Davenport	690	Do	Do	699.
Seth & Chloe Davenport	777.	Do	Do	692
R. George	525	"	"	496.
O. Hayward	282	"	"	210
Amanda Taft	253.	"	"	257
C. V. Allen & A. H. A.	210	"	"	214
A. Penniman	160.	"	"	156.
J. Prince	136.	"	"	131
D. Clisd	135.	"	"	140
J. Fisher	100.	"	"	100.
W. Rawson [illegible]	135.	"	"	165
E. Lee	100.	"	"	119.
E. Taft	103.	"	"	121
Elisha Wood	101.	"	"	122
B. Pierce	50.	"	"	49
D. R. Newhall	101.	"	"	93
[illegible] T. Chapin	50.	"	1/2 "	41.
[illegible] & [illegible]	55.	"	"	69.
[illegible]	55.	"	"	69.
[illegible]	160	"	"	171.
M. Davenport	50	"	—	
J. [illegible]	77.	"	—	
J. Adams &	111.	"	—	91
S. Wood & [illegible]	107.	"	—	118.
H. [illegible]	10.	"	—	
P. Holcomb	70.	"	"	101.
A. Thayer Jr	103.	"	"	121.
L. Staples [illegible]	53.	"	"	77
V. Taft	15.	"	1/2 "	41
D. & A. Legg	60.	"	"	57
E. Taft	136.	"	"	130
N. Hayward & [illegible]	105.	"	"	116.
P. Keith & J. Mullen	50.	"	—	
Jabez Aldrich	51.	"	1/2 "	171.
[illegible]	75	"	"	70
[illegible]	10.	"	"	60
J. Rawson	00	"	"	105
N. Rawson	50	"	"	84.

Subscriptions for Bell

Stephen Willard	5.	Amariah Taft	25.
Grindal Wood	10.	Rufus Coffee	1.
Chloe Davenport-	12.	Samuel Gaskill	5.
Benj Davenport-	40.	Geo. C. Branch	5.
Caleb Hayward	30.	Zach. Taft-	5.
Joña Russell	60.	Abijah Staples	3.
Henry Russell	3.	Elijah Taft-	10.
Richard George	25.	Alonzo Taft-	5.
Saml R. Beals	5.	John Hayward	5.
Horatio Stone	5.	Lebulon Goss	5.
Gustavus Aldrich	5.	Geo. L. Davenport-	5.
Abram Staples	5.	Daniel Thurber	20.
Welcome Staples	5.	Enos. Taft-	2
George W. Taft-	1.	Benoni Staples	5.
Israel Morey	20.	Daniel Childs	10.
Dennis Wheelock	5.	Andrew Penniman	10.
Summer Ballou	2.	Hezy Fletcher	5.
Phila Baker	3.	Wm. Green	5.
Jos. G. Davenport-	5.	Jos. Allen	2.
Stephen Torrey	5.	Wm S. Hastings	10.
Seth R. Adams	10.	Nahum Wheelock	5.
Nat.l Torrey	5.	Alex. Thayer 2nd	8.
Seth Davenport-	40.	A. H. Allen	10.
Seth Hastings	40.	Geo. Wood	7.
Thomas Stone Jr	5.	Luke Aldrich	10.
Joseph Prince	10.	Simeon Doggett	5.
Warren Rawson	10.	Timi Cook	5.
		Alex Thayer	25.
		John S. Doggett	